Project:T-350-MProject Principal Investigator:Dr. Mary AlbertReport No.1for period:12/8/14Prepared by:Jim KoehlerDate:12/14/14

IDDO Personnel Onsite:

Jim Koehler Jeffrey Donenfeld Don Kirkpatrick Mike Waszkiewicz

ACTIVITIES DURING PERIOD

- Arrived at McM, attended all required training
- Found and TCN'd returned equipment from WAIS (tanks and hopper)
- Turned over fire extinguishers to haz waste since they were out of date and checked out current extinguishers from BFC for use in arch
- Found and inventoried Prairie Dog drill and started process to return to Madison
- Found and photographed small Hotsy HW drill for possible turnover to IDDO
- Found and will hand carry DNF drives for gantry cranes
- Checked out sleep kits and TCN'd

SAFETY

No issues

COMMENTS (Problems, Concerns, Recommendations, Etc.)

No issues

Project:T-350-MProject Principal Investigator:Dr. Mary AlbertReport No.2for period:12/14/14Prepared by:Jim KoehlerDate

through: Date: 12/21/14

12/21/14

IDDO Personnel Onsite:

Jim Koehler Jeffrey Donenfeld Don Kirkpatrick Mike Waszkiewicz at WAIS

ACTIVITIES DURING PERIOD

- Awaiting C-130 flight to WAIS
- Flights rescheduled due to Congressional Delegate taking priority, next possible flight 12/23. Bumped from 12/22 scheduled flight by NSF reprioritizing PAX.
- Jeffery and Jim continuing to volunteer time at BFC

SAFETY

• No issues

COMMENTS (Problems, Concerns, Recommendations, Etc.)

Project:T-350-MProject Principal Investigator:Dr. Mary AlbertReport No.3for period:12/21/14Prepared by:Jim KoehlerDate:12/28/14

IDDO Personnel Onsite:

Jim Koehler Jeffrey Donenfeld Don Kirkpatrick Mike Waszkiewicz at WAIS

ACTIVITIES DURING PERIOD

- Awaiting C-130 flight to WAIS
- Flights rescheduled due weather, holiday, maintenance, and low availability of C-130s on continent, next possible flight 12/29 as a backup to Pole.
- Met with Ryan Wallace and Chuck Amsler NSF to discuss possible extension of time at WAIS. Still scheduled for off-ice date of 13 Jan 2014
- Also discussed with Ryan and Chuck the importance of extending the borehole this season.
- Contacted heavy shop regarding cabling and snatch block for pulling drill winch from pit

SAFETY

• No issues

COMMENTS (Problems, Concerns, Recommendations, Etc.)

• All are concerned with having adequate time to safely accomplish drill pack up and borehole extension knowing other groups still want access to the borehole this season.

Project:T-350-MProject Principal Investigator:Dr. Mary AlbertReport No.4for period:1/05/15Prepared by:Jim KoehlerData

through: Date: 1/12/15

1/12/15

IDDO Personnel Onsite:

Jim Koehler at WAIS Jeffrey Donenfeld at WAIS Don Kirkpatrick at WAIS Mike Waszkiewicz at WAIS

ACTIVITIES DURING PERIOD

- Don and Jeffrey arrived at WAIS on 1/06
- After camp familiarization and tent setup, toured arch with Don, Jeffrey and two carps from McM
- Were notified we were extended at WAIS until 24 Jan
- Installed blue crane VFD, removed panel from yellow crane to install VFD and found broken wire in VFD
- Started pack up of small items and disassembly of mixing tank and centrifuge
- Blue crane hits arch wall before getting to slot, concentrated on winch pit clean out.
- Mike W. and Jim ran 12 hour shifts operating logging winch for Erin Pettit's group most of the week.
- Logging winch developed a slight noise, possibly bearing in the gearbox, when tripping up. Inspected gearbox and it looks ok, otherwise winch operated very well. Have made a list of suggestions for future logging winch operations.
- Successfully and safely disconnected and removed levelwind, it was dragged to cargo, needs fluid removed from bottom.
- Successfully and safely removed winch after removing both motors and hydraulic brake system and cutting snow floor by entrance to accommodate a sled with an Air Force pallet. 953 needed assist from the D4 near the top of the ramp in soft snow.
- Loading cables and drip pans into cable crate under winch drum
- Organizing and pack up continue along with identifying crate and pallet needs
- Carps build pallet for winch motors, large winch motor mounting cylinder, and levelwind motor.
- Took Sunday off along with camp staff, Jeffrey and Jim went through the container inventory and identification along with sorting waste that's building up in the arch.

SAFETY

• No issues

COMMENTS

(Problems, Concerns, Recommendations, Etc.)

- Had difficulty during logging communicating with Don and Jeffrey how the pack up should go resulting in original packing lists not being followed and confusion regarding some item descriptions.
- Would not recommend having the only person who knows what things are off doing logging long term with no ability to leave and monitor pack up.

Project:T-350-MProject Principal Investigator:Dr. Mary AlbertReport No.5for period:Prepared by:Jim KoehlerData

through: Date: 1/19/15

1/19/15

IDDO Personnel Onsite:

Jim Koehler at WAIS Jeffrey Donenfeld at WAIS Don Kirkpatrick at WAIS Mike Waszkiewicz at WAIS

ACTIVITIES DURING PERIOD

- Don K. is out sick along with several others due to 24 hour GI bug.
- Jeffrey continues with updating the inventory and assisting with Merlin's logger along with Mike W.
- Levelwind, Winch, and Tower pallet are ready to ship
- Got yellow crane operational, was pinched between the shifting tracks
- Winch pit matting removed and palletized
- Snow block wall built in winch pit at slot end and winch pit back filled with snow
- Shipping container organized and mostly filled, left room for tool chest, tents, rigging and rest of tools
- Logging winch is disassembled and packed
- Managed only a partial day Sunday due to generators running out of fuel and camp having the day off.

SAFETY

• No issues

COMMENTS (Problems, Concerns, Recommendations, Etc.)

- Our date to leave has been moved forward to 22 Jan from the 24th, not sure enough time is available to disassemble both cranes
- Doesn't appear as though any of our cargo will make it out this year due to reduced flights
- Three days left to clean slot, palletize control room, disassemble both cranes, remove and pack crane tracks, cable trays and electrical panels and transformer.
- Will stage some cargo in arch along with bore hole casing.